

## WRF Construction Update February 2020

Underground piping for the Influent Pump Station is being installed. These pipes will be encased in concrete beneath the floor slab. The sono tubes around the pipes will be the form for the concrete placement.



Excavation for the lower elevation slab and underground piping in the Sludge Processing Area of the main building has begun. Concrete placement in this area is scheduled to begin next week.



The Aerobic Digester Tank walls are finished and support for the concrete cover is being installed; these braces will be part of the support system for the formwork.

